



L'ANSE CREUSE PUBLIC SCHOOLS

2024 BOND

August 2025 Update

Flooring Replacement at Lobbestael, Tenniswood, & Yacks

- Substantially Complete at all Schools
- Punch List Work
 - Installed work that is not satisfactory to architect, construction manager, and LCPS
 - Does not prevent rooms from being used
 - Usually, small defects in material or installation requiring minor rework. “Touch-Ups”
 - Corrective work to be done prior to final payment



Yacks Media Center Floor

BOND UPDATE | Construction Updates

Flooring Replacement at Lobbestael, Tenniswood, & Yacks



Yacks Lobby Terrazzo Floor



Lobbestael Gym Floor
(prior to athletic markings)

BOND UPDATE | Construction Updates

Flooring Replacement at Lobbestael, Tenniswood, & Yacks



Tenniswood Classroom Flooring



Lobbestael Media Center

Flooring Replacement at Lobbestael, Tenniswood, & Yacks




Yacks Cafeteria Flooring



Yacks Gym Floor

High School Ballfields and Tennis Courts at North

- Substantially Complete Work
 - Tennis court concrete and post-tensioning
- Work in Progress
 - Tennis court perimeter concrete & fencing
 - Removal of topsoil at both schools
 - Stone base at HSN baseball and softball field
 - Masonry and roof work at dugouts
 - Foundations for ballfield press boxes & turf
 - Fence posts at HSN ballfields



HSN baseball
outfield stone base

High School Ballfields and Tennis Courts at North



HSN baseball field
1st baseline dugout new concrete floor



HSN baseball 1st base dugout concrete

High School Ballfields and Tennis Courts at North



HSN baseball field
stone base install



LCHS baseball field
Topsoil Removal

High School Ballfields and Tennis Courts at North



HSN tennis court finishing



HSN placing tennis court concrete

Pool Renovations

- Water filtration Systems
 - Equipment fabricated
 - HSN replacement in progress
 - LCHS spring replacement
- Dehumidification Heating & Cooling
 - In procurement stage
 - Spring replacement



HSN Pool Filtration

District Projects – Roofs Replacement

- Graham Elementary
 - Original building areas are in progress
- L'Anse Creuse High School - North
 - Pool & Lobby complete
 - Cafeteria & Kitchen complete
 - 2nd Story Classrooms are in progress
 - North additions in progress



HSN 2nd Floor Classrooms Roof Work

District Projects – Sidewalks & Equipment

- District-Wide Sidewalk Replacement
 - Critical sidewalk replacement 1/2 done
- Equipment Purchases
 - LCHS Band Trailer
 - Lawn Equipment



South River Elementary
sidewalk replacement



2024 Bond Program

Bond Projects Update

August 18, 2025




Bid Pack 25-06 – Interior and Exterior Upgrades



Middle School East - Middle School Central - Higgins Elementary School - Carkenord Elementary School

Construction Document Phase Underway


Bid Pack 25-07 – Site Improvements



Pankow Center, Middle School Central and Graham Elementary School

Estimate Review

Bid Pack 26-01 – Elementary School Playground Improvements



District Wide Elementary School Updates

Winter 2025

Additional Projects In Development

Mechanical Controls Upgrades

Bidding this Fall!

Water Filtration Upgrades

District Wide



Pankow / JAPAC Electrical Upgrades

SD Phase





Thank You!



PARTNERS in Architecture

**Barton
Malow**